

EROSION PREVENTION AND SEDIMENT CONTROL SITE INSPECTION FORM

INSPECTION DATE: 01/02/09 INSPECTOR NAME: ROCK MASSEY QUALIFICATIONS: CEPSCI

PROJECT DATA

Project Name: WESTMINSTER CROSSING PH I Project ID: 1187-1.2 Permit # SCR106901
Contractor Name: CIT BACKHOE
On-site Responsible Person (if applicable): _____
Notice of Construction Filed Yes No _____ (date)
Pre-construction Inspection Yes No _____ (date)
Pre-construction Conference Yes No _____ (date)

PROJECT INITIATION

Yes No Are perimeter controls installed?
 Yes No Are perimeter BMP's installed correctly?
 Yes No NA Detention/sediment basin installed as the first land disturbing activity if applicable?

EROSION PREVENTION

Yes No Is construction following the phasing and sequencing plan?
 Yes No Are Erosion Prevention measures located in the proper places?
 Yes No Are Erosion Prevention measures installed correctly?
 Yes No Are Erosion Prevention measures protecting disturbed areas?

If Erosion Prevention measures are protecting disturbed areas, what are the types of protection:

- Surface Roughening Outlet Protection Sodding Riprap or Aggregate
- Topsoiling Bench Terracing Seeding Hydro-seeding
- Ground Cover Plants Mulching Clearwater Diversion Stream Bank Stabilization
- Temporary Stabilization Berms RECPs (Rolled Erosion Control Products)
- Polyacrylamide (PAM) Other

Yes No NA Are drainage conveyances stabilized with vegetation and/or a channel lining if applicable?
 Yes No NA Are previously stabilized areas being maintained if applicable?
 Yes No NA Has activity on the site been temporarily ceased for 21 days or more?
 Yes No NA If activity has ceased for 21 days or more, have temporary stabilization measures been installed within 14 days?
 Yes No Photo Documentation

SEDIMENT CONTROL

Yes No NA Are Sediment Control practices located properly?
 Yes No NA Are Sediment Control practices installed properly?
 Yes No NA Are all soil stockpiles adequately contained?
 Yes No NA Are Sediment Control measures protecting off site areas?

If Sediment Control measures are protecting off site areas, what are the types of protection:

- Sediment Pond Sediment Trap Silt Fence Ditch Check
- Inlet Protection Vegetated Filter Strips Polyacrylamide Flocculates Sediment Berms/Dikes
- Other

Yes No Photo Documentation
 Yes No Are any additional Erosion Prevention or Sediment Control practices required?
 Yes No Are any corrective actions required to on-site or perimeter practices? If yes, fully describe in NOTES section below

OFFSITE IMPACT

Yes No

Are there BMP's installed in streams or active channels?
If Yes, have them removed unless specified on the plans and check for permits

Yes No

Is there evidence of work outside the limits of the approved plan?

Yes No NA

Is construction being de-watered properly if applicable?

Are there off-site impacts? Yes No If yes, provide exact location and complete details in NOTES section below.

- | | | | | |
|---|-------------------------------|----------------------------------|---|---------------------------------|
| <input type="checkbox"/> Waterbody | <input type="checkbox"/> None | <input type="checkbox"/> Minimal | <input type="checkbox"/> Needs Attention | <input type="checkbox"/> Severe |
| <input type="checkbox"/> Roadway | <input type="checkbox"/> None | <input type="checkbox"/> Minimal | <input type="checkbox"/> Needs Attention | <input type="checkbox"/> Severe |
| <input checked="" type="checkbox"/> Adjacent Property | <input type="checkbox"/> None | <input type="checkbox"/> Minimal | <input checked="" type="checkbox"/> Needs Attention | <input type="checkbox"/> Severe |
| <input type="checkbox"/> Air/Dust | <input type="checkbox"/> None | <input type="checkbox"/> Minimal | <input type="checkbox"/> Needs Attention | <input type="checkbox"/> Severe |
| <input type="checkbox"/> Storm Sewer | <input type="checkbox"/> None | <input type="checkbox"/> Minimal | <input type="checkbox"/> Needs Attention | <input type="checkbox"/> Severe |
| <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No | Photo Documentation | | | |

DOCUMENTATION BY THE PERMITTEE

Current weather conditions: MOSTLY SUNNY

Yes No Is there a functional rain gauge located on the project site?

Recorded rainfall since previous inspection: 3.8 inches

Yes No Do the logs show inspections every 7 calendar days or every 14 days and within 24 hours of any 1/2 inch or greater storm event?

Yes No Do EP&SC logs show that action has been taken regarding any current deficiencies?

ENFORCEMENT ACTIVITY

Yes No NA Have the proper actions been taken regarding previous deficiencies or violations if applicable?
What, if any, enforcement activity is required as a result of this inspection?

- No action
- Negotiated compliance
- Notice of violation
- Stop work order

Required Actions: _____

Compliance Date: _____

FINAL STABILIZATION

Yes No Have all land disturbing activities at the site ceased?

Yes No Are there any areas of active erosion evident?

Yes No Is there perennial vegetative cover with a density of at least 70% of cover established for the area OR have equivalent measures such as mulches, RECPs, etc. been employed?

Follow-up inspection: _____ (date)

Yes No Photo Documentation

NOTES

- ROADBEDS HAVE NUMEROUS AREAS OF EROSION... SOME BANKS ALONG ROADSIDES
- CONTRACTOR IS WORKING TO REPAIR ERODED AREAS PREVIOUSLY REPORTED (LOTS 2, 41, 44) AND ERODED AREAS ON BANKS JUST ABOVE BRIDGE... WILL REPLACE SILT FENCE THAT HAS BEEN DAMAGED
- TALKED w/ CURTIS OF C&T ABOUT PROBLEM AREAS
- CONTRACTOR IS WORKING TO GET CURBING IN AND STONE ON ROADS AS QUICKLY AS WEATHER PERMITS