

# GOLDIE & ASSOCIATES

## STORMWATER INSPECTION REPORT

INSPECTION DATE: 04/28/10 CERTIFIED INSPECTOR NAME: RICK MASSEY

PROJECT DATA	
Project Name: <u>Habitat for Humanity</u>	Project ID: <u>1265.2.1</u> Permit # <u>SCR10K068</u>
Contractor Name: <u>Anders, Inc</u>	
On-site Responsible Person (if applicable): _____	
Notice of Construction Filed	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No _____ (date)
Pre-construction Inspection	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No _____ (date)
Pre-construction Conference	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No _____ (date)
PROJECT INITIATION	
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Are perimeter controls installed?
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Are perimeter BMP's installed correctly?
<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	Detention/sediment basin installed as the first land disturbing activity if applicable?
EROSION PREVENTION	
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Is construction following the phasing and sequencing plan?
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Are Erosion Prevention measures located in the proper places?
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Are Erosion Prevention measures installed correctly?
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Are Erosion Prevention measures protecting disturbed areas?
If Erosion Prevention measures are protecting disturbed areas, what are the types of protection:	
<input checked="" type="checkbox"/> Surface Roughening	<input type="checkbox"/> Outlet Protection
<input type="checkbox"/> Topsoiling	<input type="checkbox"/> Bench Terracing
<input type="checkbox"/> Ground Cover Plants	<input checked="" type="checkbox"/> Mulching
<input type="checkbox"/> Temporary Stabilization	<input checked="" type="checkbox"/> Berms
<input type="checkbox"/> Polyacrylamide (PAM)	<input type="checkbox"/> Other _____
<input checked="" type="checkbox"/> Riprap or Aggregate	<input type="checkbox"/> Sodding
<input type="checkbox"/> Hydro-seeding	<input type="checkbox"/> Seeding
<input type="checkbox"/> Stream Bank Stabilization	<input type="checkbox"/> Clearwater Diversion
	<input type="checkbox"/> RECPs (Rolled Erosion Control Products)
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> NA	Are drainage conveyances stabilized with vegetation and/or a channel lining if applicable?
<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	Are previously stabilized areas being maintained if applicable?
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> NA	Has activity on the site been temporarily ceased for 21 days or more?
<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> NA	If activity has ceased for 21 days or more, have temporary stabilization measures been installed within 14 days?
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Photo Documentation
SEDIMENT CONTROL	
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> NA	Are Sediment Control practices located properly?
<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> NA	Are Sediment Control practices installed properly?
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	Are all soil stockpiles adequately contained?
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	Are Sediment Control measures protecting off site areas?
If Sediment Control measures are protecting off site areas, what are the types of protection:	
<input type="checkbox"/> Sediment Pond	<input type="checkbox"/> Sediment Trap
<input type="checkbox"/> Inlet Protection	<input type="checkbox"/> Vegetated Filter Strips
<input type="checkbox"/> Other _____	<input type="checkbox"/> Silt Fence
<input checked="" type="checkbox"/> Sediment Berms/Dikes	<input type="checkbox"/> Polyacrylamide Flocculates
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Photo Documentation
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Are any additional Erosion Prevention or Sediment Control practices required?
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Are any corrective actions required to on-site or perimeter practices? If yes, fully describe in NOTES section below

**OFFSITE IMPACT**

Yes  No Are there BMP's installed in streams or active channels?  
If Yes, have them removed unless specified on the plans and check for permits.

Yes  No Is there evidence of work outside the limits of the approved plan?

Yes  No  NA Is construction being de-watered properly if applicable?

Are there off-site impacts?  Yes  No If yes, provide exact location and complete details in NOTES section below.

<input type="checkbox"/> Waterbody	<input type="checkbox"/> None	<input type="checkbox"/> Minimal	<input type="checkbox"/> Needs Attention	<input type="checkbox"/> Severe
<input type="checkbox"/> Roadway	<input type="checkbox"/> None	<input type="checkbox"/> Minimal	<input type="checkbox"/> Needs Attention	<input type="checkbox"/> Severe
<input type="checkbox"/> Adjacent Property	<input type="checkbox"/> None	<input type="checkbox"/> Minimal	<input type="checkbox"/> Needs Attention	<input type="checkbox"/> Severe
<input type="checkbox"/> Air/Dust	<input type="checkbox"/> None	<input type="checkbox"/> Minimal	<input type="checkbox"/> Needs Attention	<input type="checkbox"/> Severe
<input type="checkbox"/> Storm Sewer	<input type="checkbox"/> None	<input type="checkbox"/> Minimal	<input type="checkbox"/> Needs Attention	<input type="checkbox"/> Severe

Yes  No Photo Documentation

**DOCUMENTATION BY THE PERMITTEE**

Current weather conditions: Clear

Yes  No Is there a functional rain gauge located on the project site?  
Recorded rainfall since previous inspection: 2.8 inches

Yes  No Do the logs show inspections every 7 calendar days or every 14 days and within 24 hours of any 1/2 inch or greater storm event?

Yes  No Do EP&SC logs show that action has been taken regarding any current deficiencies?

**PROJECT HISTORY**

Yes  No  NA Have the proper actions been taken regarding previous deficiencies or violations if applicable?

**FINAL STABILIZATION**

Yes  No Have all land disturbing activities at the site ceased?

Yes  No Are there any areas of active erosion evident?

Yes  No Is there perennial vegetative cover with a density of at least 70% of cover established for the area OR have equivalent measures such as mulches, RECPs, etc. been employed?

Follow-up inspection: \_\_\_\_\_ (date)

Yes  No Photo Documentation

**NOTES**

- Perimeter sediment berm appears to be working... no silt fence installed per drawing.

- 15" culvert pipe installed near culdesac... no inlet or outlet protection pads.

- Construction entrance needs to be installed per specs and needs to be used by vehicles exiting site.

- Lot grading continues.

- No areas stabilized at this time.

---



---



---



---



---



---



---



---